

**Delta Street Construction Schedule
(Saturday, August 20th – Friday, August 26th)**

Please note, this is a general schedule which is subject to weather conditions. Inclement weather conditions will vary the schedule.

Saturday, August 20 th	Pour section of concrete sidewalk along north side of Bridge Street adjacent to the Museum. Erect decorative street light poles along Delta Street. Remove as many temporary construction barriers as possible and open Delta Street in the afternoon in preparation for the Quilt Walk and Car Show.
Sunday, August 21st	Quilt Walk and Car Show
Monday, August 22 nd	Start concrete sidewalk and curb removals along Delta Street working northward from Trenant Street.
Tuesday, August 23 rd	Continue concrete sidewalk and curb removals along Delta Street.
Wednesday, August 24 th	Continue concrete sidewalk and curb removals along Delta Street.
Thursday, August 25 th	Continue concrete sidewalk and curb removals along Delta Street.
Friday, August 26 th	Continue concrete sidewalk and curb removals along Delta Street.

Items such as: decorative street lights, tree grates, bollards & benches, etc. are scheduled for delivery and installation over the next few weeks and will be ongoing as the project proceeds.

During construction we will make every effort to minimize the inconvenience to residents and businesses, however, with work of this nature, some inconvenience will be unavoidable and we ask for your patience and cooperation during construction.