

**Delta Street Construction Schedule
(Saturday, August 27th – Friday, September 2nd)**

Please note, this is a general schedule which is subject to weather conditions. Inclement weather conditions may vary the schedule.

Note: All work mentioned below, other than street furniture items takes place between Trenant Street and Chisholm Street only. Delta Street is open to the public south of Trenant Street.

Saturday, August 27 th	No Work.
Sunday, August 28 th	No Work.
Monday, August 29 th	Remove existing old blue street lights and tree stumps.
Tuesday, August 30 th	Start excavation for silva cell installation along the west side of Delta Street.
Wednesday, August 31 st	Full depth milling and removal of existing road surface.
Thursday, September 1 st	Start catch basin installation.
Friday, September 2 nd	Continue catch basin installation.

Items such as: decorative street lights, tree grates, bollards & benches, etc. are scheduled for delivery and installation over the next few weeks and will be ongoing as the project proceeds.

During construction we will make every effort to minimize the inconvenience to residents and businesses, however, with work of this nature, some inconvenience will be unavoidable and we ask for your patience and cooperation during construction.