

**General schedule of the planned works along Delta Street
(Thursday, July 21 – Friday July 29, 2016)**

Please note this type of work is very weather dependant and the schedule may require adjustment.

Thursday, July 21,2016	Continue preparing the road structure for paving south of Bridge Street and prepare gravel base for proposed curb alignment north of Bridge Street.
Friday, July 22,2016	Paving Delta Street from end of Phase 1 to just past Bridge Street Intersection. Continue with curb preparation for area north of Bridge Street.
Saturday, July 23,2016	No works scheduled
Sunday, July 24,2016	No works scheduled
Monday, July 25,2016	Tentatively scheduled to start placing concrete curbs north of Bridge Street and continue with curb preparation within phase 2 work zone.
Tuesday, July 26,2016	Place curbs north of Bridge Street within phase 2 work zone.
Wednesday, July 27, 2016	Place curbs north of Bridge Street within phase 2 work zone.
Thursday, July 28, 2016	Street light base and conduit installation in area north of Bridge Street within phase 2 work zone. Start grading for sidewalk installation.
Friday, July 29, 2016	Street light base and conduit installation in area north of Bridge Street within phase 2 work zone. Continue grading for sidewalks installation.

The removal of the existing paving stone crosswalks at intersection of Elliott Street and Ladner Trunk Road is scheduled to commence on either Tuesday or Wednesday night of next week (July 26th or 27th, 2016). A full road detour of the intersection area will be in place from approximately 6pm in the evening until 6am the following morning.

The existing paving stone crosswalks will be removed and replaced with colored stamped concrete. The new concrete requires a minimum of 5 days of curing before traffic loading can occur. Therefore, the crosswalk areas will “plated” with steel plates to bridge over the newly placed concrete. A temporary asphalt type material will be used at the wheel chair ramp locations to provide a smooth transition from the sidewalk to the steel plates.

During construction we will make every effort to minimize the inconvenience to residents and businesses, however, with work of this nature, some inconvenience will be unavoidable and we ask for your patience and cooperation during construction.