

**Delta Street Construction Schedule
(Saturday, July 30th – Friday, August 5th)**

Please note, poor weather conditions may cause the schedule to change.

Saturday, July 30 th	No work scheduled.
Sunday, July 31 st	No work scheduled.
Monday, August 1 st	BC Day, no work scheduled.
Tuesday, August 2 nd	Sidewalk preparation and removal of asphalt at the intersection of Delta Street and Bridge Street in preparation for the coloured concrete crosswalk installations.
Wednesday, August 3 rd	Place concrete banding strips at Bridge Street crosswalk locations and start placing concrete sidewalks.
Thursday, August 4 th	Place coloured stamped concrete crosswalks at Bridge Street and continue placing concrete sidewalk
Friday, August 5 th	Sidewalk installation.

Eurovia will proceed with the installation of the concrete bands delineating the parking pockets between Bridge Street and Trenant Street during the week of August 8th, 2016.

UPDATE – Elliott Street and Ladner Trunk Road Intersection

The removal of the existing paving stone crosswalks began the evening of Wednesday, July 27th. A full road detour of the intersection area is in place from approximately 7pm in the evening until 6am the following morning. CMBC was notified and busses will be accommodated.

The existing paving stone crosswalks will be removed and replaced with colored stamped concrete. The new concrete requires a minimum of 5 days of curing before traffic loading can occur. Therefore, the crosswalk areas will be “plated” with steel plates to bridge over the newly placed concrete. A temporary asphalt type material will be used at the wheel chair ramp locations to provide a smooth transition from the sidewalk to the steel plates.

During construction we will make every effort to minimize the inconvenience to residents and businesses, however, with work of this nature, some inconvenience will be unavoidable and we ask for your patience and cooperation during construction.